

## ROAD AND UTILITY BOND PROJECT INFORMATION Green Tree Blvd.

**Design Start Date:** 8/21/2017

**Construction End Date:** 5/11/2018

**Project Type:** PAVING

**Project Limits:** Holiday Hill Rd. to Midland Dr.

Project Phase: Completed

**Next Activity:** Project Complete

**Project Scope:** To mill and inlay a new asphalt

layer to existing City Streets. To construct new pedestrian elements (new sidewalk and

ADA ramps).

**Point of Contact:** Matt Carr, P.E.

432-685-7287

mcarr@midlandtexas.gov

**Design:** In-house Project

432-685-7287

**Engineering Services** 

City of Midland

**Contractor:** Jones Bros Dirt & Paving

1404 S. Grandview Odessa, Texas 79761

**Comments:** Project completed on time and

on budget.

**Authorized Funding Amount:** \$1,297,394.90 **Construction Cost:** \$946,743.00

**Project Photo:** 



**Vicinity Map:** 



**Utility Schedule:** 

2017'
JAN FEB MAR APR MAYJUN JUL AUG SEP OCT NOV DEC JAN FEB MAR APR MAYJUN JUL AUG SEP OCT NOV DEC JAN

Paving Schedule:

2017'
JAN FEB MAR APR MAYJUN JUL AUG SEP OCT NOV DEC JAN FEB MAR APR MAYJUN JUL AUG SEP OCT NOV DEC JAN

Legend -









Bid

Construction

Time